

CONTRACTOR REQUEST FOR INFORMATION NO. 5

Date: October 22, 2026

Project Name: L'Anse Creuse Public Schools
District-Wide UPS Replacement
Clinton Twp., Michigan

IDS Project No.: 25126-1005

The Contractor requests that Integrated Design Solutions, LLC supply to them the following information/clarification relating to the above project.

1. Section 26 3353 - 8 refers to a Maintenance Bypass Cabinet. Is this intended to be a separate unit, or does it refer to the UPS's internal "Bypass Mode"?
2. For termination of the 10-foot Category cable, is there a preferred manufacturer for the keystone jacks that will be added to the existing patch panels?
3. Are there any locations that will require a 2-post rack or wall mount for the new UPS? If a wall mount is required, is there an existing backboard available for mounting?

Joseph Troyer	Moss	October 22, 2026
Name	Company	Date

1. A separate Maintenance Bypass Cabinet is not intended. The reference to a Maintenance Bypass Cabinet is not applicable to this project. The UPS units shall include their standard internal bypass functionality.
2. No specific manufacturer is required. Provide Category 6 keystone jacks compatible with the existing patch panels and compliant with the project specifications. Coordinate with the District to verify compatibility prior to installation.
3. Most locations will be 2-post racks and there will be a couple locations where a wall mount will be required. The Contractor shall field-verify the mounting conditions at each UPS location prior to ordering equipment.

Lenny Napoli	Designer	October 22, 2026
Name	Title	Date

ec: File

F:\2025\25126\1005\Corr\Construction\rfi005.docx